

Clean Agent System Acceptance Test Report			
PROCEDURE			
Upon completion of work, an inspection and test shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and the system left in service before the contractor's personnel leave the job. A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against the contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.			
Property name		Date	
Property address			
Plans	Accepted by approving authorities (names)		
	Address		
	Installation conforms to accepted plans	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Equipment used is approved If no, state deviations		<input type="checkbox"/> Yes	<input type="checkbox"/> No
Instructions	Person in charge of fire equipment has been instructed as to location of control valves and care and maintenance of this new equipment If no, explain		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Copies of appropriate instructions and care and maintenance charts have been left on premises If no, explain		<input type="checkbox"/> Yes <input type="checkbox"/> No
Enclosure	Enclosure in conformance with construction documents If no, explain		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Enclosure integrity report received and approved		<input type="checkbox"/> Yes <input type="checkbox"/> No
Mechanical equipment	System type		<input type="checkbox"/> Total flooding <input type="checkbox"/> Local app.
	Agent storage containers properly located (in accordance with approved system drawings)		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Storage containers and mounting brackets fastened securely		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Piping, equipment, and discharge nozzles proper size and location		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Pipe size reduction and tee fitting position in conformance with design drawings		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Piping joints, discharge nozzles, and pipe supports securely fastened		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Discharge nozzle orientation in conformance with approved design drawings		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Nozzle deflectors (if installed) orientation in conformance with approved design drawings		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Location of alarms and manual emergency releases acceptable		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Current hazard configuration comparable to original configuration		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Enclosure test report received		<input type="checkbox"/> Yes <input type="checkbox"/> No
All installed equipment listed for use		<input type="checkbox"/> Yes <input type="checkbox"/> No	
Electrical equipment	Proper operation verified for all auxiliary functions including alarm-sounding or displaying devices, remote annunciators, air-handling shutdown, and power shutdown		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Main/reserve transfer switch installed properly, readily accessible, and clearly identified		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Type and location of all detection devices verified		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Manual pull stations installed properly, readily accessible, accurately identified, and protected to prevent damage		<input type="checkbox"/> Yes <input type="checkbox"/> No
Pipe and fittings	Piping pneumatically tested to 40 psi (276 kPa) for 10 minutes		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Pipe conforms to	Standard	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Fittings conform to	Standard	<input type="checkbox"/> Yes <input type="checkbox"/> No
	If no, explain		
Pre-functional tests	Each detector checked for proper response		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Polarity verified for all polarized alarm devices and auxiliary relays		<input type="checkbox"/> Yes <input type="checkbox"/> No
	EOL resistors installed across all alarm and detection circuits (where required)		<input type="checkbox"/> Yes <input type="checkbox"/> No
	Proper trouble response verified for all supervised circuits		<input type="checkbox"/> Yes <input type="checkbox"/> No
© 2017 National Fire Protection Association NFPA 2001 (p.1 of 2)			

▲ FIGURE A.7.3.1 Sample Acceptance Test Report.

Clean Agent System Acceptance Test Report (Continued)		
Operational test	Puff test completed and continuous flow and unobstructed piping and nozzles verified	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Alarm functions verified following detection initiation	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Manual release functions according to design specifications	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Abort switch functions according to design specifications	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Automatic valves tested and operation verified	<input type="checkbox"/> Yes <input type="checkbox"/> No
	All pneumatic equipment tested and verified	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Full operational test for single or multiple hazards	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Weight before and after discharge	_____ lb _____ kg
	For inert gas systems — pressure before and after discharge	_____ psi _____ kPa
	Remote Monitoring	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Alarm signal from each input device on stand-by owner verified	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Trouble signal verified for each alarm condition on each signal circuit	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Control panel primary power source	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Control panel connected to a dedicated circuit	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Control panel labeled properly	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Control panel readily accessible	<input type="checkbox"/> Yes <input type="checkbox"/> No
	Control panel secured from unauthorized access	<input type="checkbox"/> Yes <input type="checkbox"/> No
	System returned to fully operational design condition	<input type="checkbox"/> Yes <input type="checkbox"/> No
Signatures	Name of installing contractor: _____	
	Tests witnessed by:	
	For property owner: Title: _____ Date: _____	
	For contractor: Title: _____ Date: _____	
Notes:		
© 2017 National Fire Protection Association NFPA 2001 (p. 2 of 2)		

▲ FIGURE A.7.3.1 *Continued*

A.9.5.1.2 The intent of this paragraph is to ensure that a suppression system will not interfere with the safe navigation of the vessel. Many internal combustion propulsion engines and generator prime movers draw combustion air from the protected space in which they are installed. Because these types of engines are required to be shut down prior to system discharge, an automatically discharged system would shut down propulsion and electricity supply when needed most. A nonautomatic system gives the ship’s crew the flexibility to decide the best course of action. For example, in a high-density shipping channel, a ship’s ability to maneuver can be more important than immediate system discharge. For small vessels, the use of automatic systems is considered appropriate, taking into consideration the vessel’s mass, cargo, and crew training.

A.9.5.2.3 The intent is to prevent accidental or malicious system operation. Some examples of acceptable manual actuation stations are the following:

- (1) Breaking a glass enclosure and pulling a handle
- (2) Breaking a glass enclosure and opening a valve
- (3) Opening an enclosure door and flipping a switch

A.9.6.1 Heat detectors are typically used in machinery spaces and are sometimes combined with smoke detectors. Listed or approved optical flame detectors can also be used, provided

they are in addition to the required quantity of heat and/or smoke detectors.

A.9.6.2 This requirement is derived from SOLAS Regulation II-2/Regulation 5.3.

A.9.6.3 This requirement is derived from SOLAS Regulation II-2/Regulation 5.3.

A.9.6.4 This requirement is derived from SOLAS Regulation II-2/Regulation 5.3.

A.9.6.5 This requirement is derived from SOLAS Regulation II-2/Regulation 5.3.

A.9.6.6 This requirement is derived from SOLAS Regulation II-2/Regulation 5.3.

A.9.7.1 A well-sealed enclosure is vital to proper operation of the system and subsequent extinguishment of fires in the protected space. Gastight boundaries of the protected space, such as those constructed of welded steel, offer a highly effective means for holding the fire extinguishing gas concentration. Where the space is fitted with openings, avenues for escape of the gas exist. Automatic closure of openings is the preferred method of ensuring enclosure integrity prior to discharge. Manually closed openings introduce added delay